



Your Home Preparation Checklist

YOUR HOME

Unit 101

FINAL REVIEW DATE

September 7, 2026

SAMPLE OUTCOME

Ready for move-in

Sample results: Checked = recorded complete; N/A = not applicable. Grouped checks cover every applicable room. Technical tests are recorded by the technician, not inferred from a visual final walk.

01 / General preparation & HVAC

Initial walk and condition photos recorded	Checked
Previous belongings and debris removed	Checked
Heating, cooling and thermostat tested	Checked
Filter replaced; vents and coils checked clean	Checked
Fan motors and condensate drainage checked	Checked
Water heater operation and leaks checked	Checked
Doors/windows open, close and lock; stops fitted	Checked
Weather seals and patio security checked	Checked
Walls/floors repaired; moisture concerns resolved	Checked
Closet rods, shelves and brackets secure	Checked
Patio/balcony and applicable rails checked	Checked
Installed washer/dryer and garage opener tested	N/A

02 / Kitchen

Range/oven and refrigerator operation checked	Checked
Dishwasher fills, runs and drains	Checked
Microwave/hood light and exhaust checked	Checked
Sink, supplies and disposal checked for leaks/function	Checked
Hot/cold water and faucet pressure checked	Checked
Cabinets/drawers secure; appliance seals intact	Checked

03 / Bathrooms checked

Toilets, faucets and drains function without leaks	Checked
Tubs/showers, caulk, grout and rods checked	Checked
Hot/cold water and pressure checked	Checked
Under-sink cabinets dry; exhaust fans working	Checked

04 / Living areas & bedrooms checked

Ceiling fans operate smoothly and are balanced	Checked
Window coverings and applicable screens intact	Checked
Closets, doors, floors, walls and trim checked	Checked

05 / Safety & electrical - technician

Outlets/switches secured; electrical tests recorded	Checked
Applicable GFCI tests recorded	Checked
Installed smoke/CO alarms tested; service life checked	Checked
Breaker labels and panel security checked	Checked
Interior/exterior lights and bulbs working	Checked
Applicable fire extinguisher condition/date checked	N/A
Visible pest concerns addressed; treatment if needed	Checked

06 / Independent final walk - reviewer

All bedrooms and bathrooms visually rechecked	Checked
Kitchen and appliance interiors/exterior clean	Checked
Floors/carpets cleaned; trim and corners clean	Checked
Paint/finishes reviewed; stickers and tape removed	Checked
Entry and outdoor areas clean; no tools or debris	Checked
No unexpected odors; trash/cans addressed	Checked
Provided internet and valet trash setup checked	N/A
Rekey/lock change completion verified	Checked
Mailbox, keys, codes, tags/remotes verified	Checked
Reported deficiencies corrected and rechecked	Checked
Move-in folder and resident handoff prepared	Checked
Independent review and both sign-offs recorded	Checked

Your mailbox & access details

Mailbox number

42 (sample)

Home / mailbox keys

2 / 2 (sample)

Access fobs / garage remotes

2 / Not applicable

Resident door code

[Resident code, if authorized]

Gate / building access

[Resident access, if authorized]

Parking / garage assignment

Space 101 / No garage

Resident copy: include only this household's authorized access details. Never include staff, master or maintenance codes.

Follow-up / resident notes

No open items in this fictional example. Actual approved follow-up must identify the item, responsible contact and expected date.

PREPARATION RECORDED BY

Example Technician

September 7, 2026 / Illustrative, not signed

FINAL WALK RECORDED BY

Example Reviewer / Leasing

September 7, 2026 / Illustrative, not signed

Please complete your move-in condition form and report concerns to the property team. This summary is not a safety certification, a guarantee of future performance or a replacement for your condition report.